



RSU 24

June 17, 2019

NEXT STEPS SUMNER MEMORIAL MIDDLE/HIGH SCHOOL

1. Board vote to have PDT Architects proceed with full service contract for final design, construction documents, and construction administration oversight.
2. Arrange for temporary financing with BANS and confer with Bond Council.
3. Execute option for house purchase on Route One and consider timing for demolition.
4. PDT to start Monday, June 17, 2019 and finish Schematic Design by July 26, 2019.
5. Survey, septic, and traffic studies July through August 2019.
6. PDT to start Design Development on July 29, 2018 through October 31, 2019.
7. DEP permit filed November 1, 2019.
8. PDT to start Construction Documents on November 4, 2019 through March 27, 2020.
9. Project goes out to bid April 15, 2020 through May 21, 2020.
10. Construction to start on June 1, 2020.
11. District sells permanent bonds in Spring/Fall 2021.
12. New building complete July 15, 2022.
13. Move-in July 21, 2022 through August 21, 2022.
14. Occupancy September 2022.
15. Hazardous material abatement July through August 2022.
16. Building demolition August through December 2022.
17. Competition field construction and second entrance with parking March 2023 through July 2023.
18. Project close-out December 2023.